



Legend:

- A) Panel left out of new external wall for artwork by the students similar to fig. 1.
- B) Deliveries, contractors in and waste out for building work. Not in school hours and to be managed with bullet 'J' below. Denoted thus:
- C) Trench to carry gas, water, power. To be excavated and backfilled in school holiday weeks. To be secured with Heras fencing with trench to be protected / covered out-of-hours. Denoted thus:
- D) Deliveries, contractors in and waste out for the building work using existing gate. Not during play times. Denoted thus:
- E) Proposed site office and welfare facilities (double stacked). Denoted thus:
- F) Heras fencing to separate operatives from play areas to and from site. Denoted thus:
- G) Heras fencing to separate operatives from play areas for access to and from site / proposed MUGA. Denoted thus:
- H) Solid hoarding between new build and existing to be constructed off the higher level path. This is to be designed to allow for the students to create a mural. (See figures 2 / 3). Denoted thus:
- I) Existing fence panel to be removed and reinstated to allow access for site vehicles via the existing service road during construction of MUGA. Denoted thus:
- J) School access maintained for students, staff, parents and deliveries. To be managed in conjunction with bullet 'B' above. Denoted thus:
- K) Proposed connection to existing foul water drainage subject to survey. Drain assumed to run beneath the arcade paving. Excavations to be carried out during school holiday weeks and locally fenced / covered when open. Assumed drain run denoted:



# ARRANGEMENTS FOR SITE SET-UP



Freshwaters Primary Academy

