

# SITE LOGISTICS

Secure fence line installed by developer under S106 prior to our commencement.

Site prepared by developer under S106, field seeded at week 20 to maximise growing season so ready for September 2021.

Sub-base to paving installed early and used for vehicular movement & material storage

Enhanced sub-base for crane & piling rig use.

Superstructure & envelope complete by week 39, enabling completion of external works finishes & landscaping.

Drainage installed early to manage surface water and clay conditions.

Pedestrian access avoiding delivery drop-off area. Turnstile access into construction zone.

Space for 20 vehicles during construction. Car Park installed to base course by week 8.

Accommodation visible to visitors from car park and public highway. Removed from site at week 50 so landscaping can be completed for handover.

Gateman controlled deliveries. Waiting zone for deliveries to avoid vehicles waiting and blocking public highway.

Segregated pedestrian access direct to site office to ensure signing in and inductions.

Location of sign boards demonstrating to general public on-going works and key personnel. Warning signs each side of crossover warning general public of vehicles turning.

No "Right Turn's" in or out of site onto busy Aspen Way. Improves safety and prevents delays to buses, developers construction traffic, potential house buyers and local residents.



## HARLOWBURY PRIMARY SCHOOL

